


Springfield Union Station

Project Update - May 2016

Work Completed and Underway

- Completed installation of structural steel in Terminal Building
- Rough-in of mechanical, plumbing, fire protection and electrical piping in progress
- 1st floor and Mezzanine wall framing and drywall in progress
- Granite curbing is 40% complete
- Tunnel waterproofing north of platform A and C is complete
- Connection of boilers, water heaters and HVAC units ongoing
- Drywall of restrooms 2nd and 3rd floor is complete
- Framing of Concourse ceilings in progress, arch framing complete
- Parking garage stair rails, basement, electrical, security and storage rooms complete



05/16 - Workers begin to frame the concourse ceiling



05/16 - The curtain wall at the west elevation of the Parking Garage is near completion



05/16 - Workers continue to install new granite curbing and preparation of new sidewalks has begun



05/16 - Installation of roof panels for the island canopy has begun

Upcoming Work

- Installation of plumbing fixtures inside Terminal Building
- Tiling of restrooms inside Terminal Building
- Installation of Stairway 2 inside Terminal
- Completion of 1st floor framing and arches sheetrocked and taped inside Terminal Building
- Completion of curtain wall, electrical room and water and electrical meters in Parking Garage