

Springfield Union Station

Project Update - February 2016

Work Completed and Underway


- Erecting of Parking Garage complete
- Architectural metal panels and tile on retaining wall is complete, small section on west wall in progress
- Installation of windows in Terminal Building completed
Continue with installation of structural steels in Terminal
- Rough-in of mechanical, plumbing, fire protection and electrical piping in Terminal Building ongoing
- Rebuilding and Framing of the west elevation Terminal Building ongoing
- Erection of canopies at the bus terminal in progress
- Construction of handicapped ramp in progress



02/16 - A new window is installed in the first floor of the Terminal.



02/16 - Workers frame the 2nd floor rest rooms inside the Terminal Building



02/16 - The last of the welds are completed inside the new parking facility.



02/16 - Canopy columns are being installed for the busway.

Upcoming Work

- Installation of electrical equipment and gas meter for Terminal Building
- Installation of stairway 2 and 3 inside Terminal Building
- Framing of interior Terminal Building walls
- Start of Glass Fiber Reinforced Concrete (GFRC) installation
- Tunnel Waterproofing