

March/May 2010 Main Street Updates Archive

Main Street **Construction Update for the Week of May 24th:**

- Continue to work on installation of new sidewalks between Williams and Hubbard Streets.
 - Installing brick accent strip on sidewalks between Montpelier and Marble Streets.
-

Main Street **Construction Update for the Week of May 17th:**

- Continue to work on installation of new curb and sidewalks between Central and Winthrop Street.
 - Springfield Water & Sewer will continue to work on upgrades along Winthrop Street.
 - Testing traffic equipment at Broad and Main Street.
-

Main Street **Construction Update for the Week of May 10th:**

- Working on installation of new curb and sidewalks on Main Street near Saratoga Street.
 - Working on installation of new curb and sidewalks on Main Street from Central through Hubbard Street.
 - Will continue work on the "Columbus Circle" island at the intersection of Main and Locust Street.
-

Main Street Construction Update for the **Week of April 12th:**

- Working on installation of new curb from Locus and Main towards Saratoga Street.
- Continue with new sidewalk installation from Broad towards York Street working south.

Main Street Construction Update for the **Week of April 5th:**

- Continue installation of existing and new curb from Broad Street to the end of the West side of the project.
- Continue with new sidewalk installation from Gardner Street working south.

Main Street Construction Update for the **Week of March 29th:**

- Construction activities on Main Street have officially begun this spring and will continue through the summer.
- The contractor is currently working on removing sidewalks and resetting curbs at multiple locations on the west side of Main Street from Howard to Broad Street.