

## **Main Street – South End Construction Updates (Nov-Dec 2009)**

Main Street, South End, construction update - **Week of December 15th:**

Construction on Main Street has officially stopped for the winter and will resume in mid-March weather permitting.  
Unfinished sidewalks were covered with asphalt for safety and will be completed once construction resumes in the spring.  
New lighting fixtures will be installed between Howard and Lombard Street.

-----

The following construction activities are anticipated to take place the **week of December 7th:**

New sidewalk and driveway installation will continue on Main Street from Margaret to Gardner Street.  
Stamped concrete (red brick) will continue to be installed from Union to Loring Street.

-----

The following construction activities are anticipated to take place the **week of November 23rd:**

Sidewalk reconstruction work will continue on the west side of Main Street.

-----

The following construction activities are anticipated to take place the **week of November 16th:**

Sidewalk reconstruction work will continue on Main Street - westerly sidewalk from Union Street to Loring Street.

-----

The following construction activities are anticipated to take place the **week of November 9th:**

Sidewalk reconstruction work will continue on Main Street - westerly sidewalk from Howard Street to Loring Street.  
Placement of new sidewalks will continue on Howard Street.

-----

The following construction activities are anticipated to take place the **week of November 2nd:**

Sidewalk reconstruction work will begin on Main Street, South-Westerly sidewalk from Howard Street to Williams Street.  
Placement of new sidewalks will continue on Adams Street but will be ending this week and the focus will be on Main Street.