

Springfield Union Station

Project Update - February 2015

Work Completed and Underway

- Completed soil nailing operation
- Began installation of sheet piling for retaining wall stabilization
- Selective demolition of windows and temporary replacement windows
- Excavation of former Hotel Charles site to remove debris, but had to delay due to thick frost in ground
- Demolition on first floor, mezzanine, second, third and fourth floors is near completion



2/15 - The contractor installs sheet piling to protect the retaining wall. The sheet piling is made of steel and interlocks sheet to sheet.



2/15 - The windows on the second floor have been removed and replaced with the temporary wooden windows shown.



2/15 - Portions of the second floor west wall have been demolished. The exposed area will be temporarily enclosed until warmer weather when the masons will install new brick for an appearance that will match the existing Terminal building.



2/15 - The extreme change in winter conditions during the month of February have resulted in frost depths to near three feet, and the below zero temperatures for days on end have made the working conditions unfavorable. The piles of the thick frost in the background have made the excavation difficult for the equipment.

Upcoming Work

- Award of the parking garage
- Bidding of the Terminal building renovations
- Completion of selective demolition
- Excavation of area for parking garage foundations